LOCAL LAW 11 - SIDEWALK SHEDS										
Borough	Development	Description of Work	Total Contract Award Mat	City Cap Funds Allocated	Projected Construction Start Date	Actual Construction Start Date	Projected Full Completion Date	Actual Full Completion Date	Total City Cap Funds Expended	Complete / City Total
Various	Various - CP1	Local Law 11 Façade Repairs	\$71,160,233	\$71,160,233	3/15/2016	3/15/2016	10/15/2017		\$2,523,138	11 of 90
Various	Various - CP2	Local Law 11 Façade Repairs	\$116,211,687	\$108,865,820	11/14/2016	11/7/2016	12/30/2017		\$0	0 of 159
Various	Various - Emergency Sheds	Sheds Installation	\$17,557,458	\$17,557,458	9/9/2015	9/9/2015	10/5/2015	10/5/2015	\$6,178,821	387 of 387
	Completed									
	In Progress									